


			7 REMOVED SEATING WALL ALONG CONSTELLATION CRESCENT	17/12/20	SAB	BMT SCALE		DESIGNED BY	REVIEWED BY	BASELINE CONS	STELLATION PARTNERSHIP INC.		PROJECT OTTAWA RENTAL APARTMENT	<i>РКОЈЕСТ №.</i> ОТТ-00245012-А	-A0
			6 ISSUED FOR BUILDING PERMIT	25/06/20			HORIZONTAL 1:250	J.L. FITZPATRICK	B. M. THOMAS	THEBERGE HOMESMASTERCRAFT STARWOOD904 LADY ELLEN PLACE115 CHAMPAGNE AVE. SOUTHOTTAWA, ON. K1Z 5L5OTTAWA, ON. K1S 5V5		2140 BASELINE ROAD	SURVEY FSD		
			5 UPDATED TO RENTAL UNITS	12/13/19		BMT HOR							OTTAWA, ONTARIO.	DATE	—
			4 REVISED AS PER CITY COMMENTS	02/08/19	SAB	ВМТ						BMT		APRIL 2018	0 84
			3 REVISED AS PER CITY COMMENTS	14/06/19	SAB	BMT				*exp.	2650 Queensview Drive, Unit 100	CAD SAB		DRAWING No.	00-0
24/05/24	SAB	ЗМТ		28/03/19	SAB	BMT		POLING ONTART				PROJECT MANAGER	EROSION AND SEDIMENT	03	
S 24/11/23	3 SAB BMT	RE–ISSUED FOR SITE PLAN APPROVAL	18/12/18	18/12/18 SAB BMT	ВМТ		ICE OF OU	CE OF ONTA		Canada www.exp.com	BMT APPROVED	CONTROL PLAN	CO 1	12	
DATE	BY A	PPD	REV REVISION DESCRIPTION	DATE	BY	APPD					BUILDINGS • EARTH & ENVIRONMENT • ENERGY • INDUSTRIAL • INFRASTRUCTURE • SUSTAINABILITY •	BMT			

EROSION AND SEDIMENT CONTROLS DURING CONSTRUCTION.

DURING ALL CONSTRUCTION ACTIVITIES, EROSION AND SEDIMENTATION SHALL

- 1. LIMITING THE EXTENT OF EXPOSED SOILS AT ANY GIVEN TIME.
- 2. REVEGETATION OF EXPOSED AREAS AS SOON AS POSSIBLE.
- 3. MINIMIZATION OF AREA TO BE CLEARED AND DISRUPTION TO ADJACENT
- 4. INSTALLATION OF FILTER CLOTH BETWEEN FRAME AND COVER ON ALL
- 5. A SILT FENCE TO BE INSTALLED 0.3m INSIDE THE SITE PROPERTY LINE
- 6. A VISUAL INSPECTION SHALL BE COMPLETED DAILY ON SEDIMENT CONTROL BARRIERS AND ANY DAMAGE REPAIRED IMMEDIATELY. CARE WILL BE TAKEN TO PREVENT DAMAGE DURING CONSTRUCTION
- 7. IN SOME CASES SOME BARRIERS MAY BE REMOVED TEMPORARILY TO ACCOMODATE THE CONSTRUCTION OPERATIONS. THE AFFECTED BARRIERS WILL BE REINSTATED AT NIGHT WHEN CONSTRUCTION IS COMPLETED.
- THE SEDIMENT CONTROL DEVICES WILL BE CLEANED OF ACCUMULATED SILT AS REQUIRED. THE DEPOSITS WILL BE DISPOSED OF AS PER THE
- 9. DURING THE COURSE OF CONSTRUCTION IF THE ENGINEER BELIEVES THAT ADDITIONAL PREVENTION METHODS ARE REQUIRED TO CONTROL EROSION AND SEDIMENTATION, THE CONTRACTOR WILL INSTALL ADDITONAL SILT FENCES OR OTHER METHODS AS REQUIRED TO THE
- 10. CONSTRUCTION AND MAINTENANCE REQUIRMENTS FOR EROSION AND SEDIMENT CONTROLS TO COMPLY WITH ONTARIO PROVINCIAL STANDARD SPECIFICATION (OPSS) OPSS 805, AND CITY OF OTTAWA
- 11. SEDIMENT AND EROSION CONTROL MEASURES MAY BE MODIFIED IN THE FIELD AT THE DISCRETION OF THE CITY OF OTTAWA SITE INSPECTOR OR



15.0m MINIMUM

MUDMAT 7.0mx 20.0m

1. STONE - USE CLEAR CRUSHED 100mm STONE.

3. THICKNESS - NOT LESS THAN 300mm.

EGRESS OCCURS.

2. LENGTH - AS REQUIRED BUT NOT LESS THAN 15.0m.

PLAN VIEW

4. WIDTH - 7.0m MINIMUM, NOT LESS THAN THE WIDTH AT POINTS WHERE INGRESS OR

5. FILTER CLOTH - WILL BE PLACED OVER THE ENTIRE AREA PRIOR TO PLACING STONE.

6. MAINTENANCE - THE ENTRANCE SHALL BE MAINTAINED IN A CONDITION WHICH WILL PREVENT

PERIODIC TOP DRESSING WITH ADDITIONAL STONE AS CONDITIONS DEMAND AND REPAIR

7. PERIODIC INSPECTION AND NEEDED MAINTENANCE SHALL BE PROVIDED AFTER EACH RAIN.

MUD MAT DETAIL

N.T.S

TRACKING OR FLOWING OF SEDIMENT ONTO PUBLIC RIGHT-OF-WAY. THIS MAY REQUIRED

AND/OR CLEAN OUT OF ANY MEASURES USED TO TRAP SEDIMENT. ALL SEDIMENT SPILLED,

DROPPED OR TRACKED ONTO THE PUBLIC RIGHT-OF-WAY MUST BE REMOVED IMMEDIATELY.

EXISTING GROUND, CONSTRUCTION ROAD

EXISTING GROUND

CONSTRUCTION ROAD

<u>NOTES:</u>