BASE 15% OPEN AREA TO PREVENT CLOGGING AND PROVIDE HIGH UV RESISTANCE - CATCH BASIN TO INSTALL:
REMOVE GRATE, WRAP MINI-WEIR FOAM FILLED "DONUT" CATCH BASIN PROTECTION BASE UNDER GRATE, SECURE WITH TWINE AND REPLACE GRATE

TYPICAL SILT CONTROL





TYPICAL SILT CONTROL 3 FOR CATCH BASIN

4 TYPICAL ASPHALT SILT FENCE

EROSION & SEDIMENT CONTROL NOTES:

- ANY DIRECTION GIVEN BY THE ENGINEER TO THE CONTRACTOR FOR EROSION AND SEDIMENT CONTROL AND NOT FOLLOWED BY THE CONTRACTOR IS TO BE REPORTED TO THE CITY IMMEDIATELY.
- IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO ENSURE THAT NO MUD, DIRT, SOIL, SILT OR ANY OTHER SUBSTANCES ARE SPILLED, DROPPED, WASHED OR TRACKED ONTO PUBLIC RIGHTS-OF WAY, OR AREAS THAT LEAD TO CATCH BASINS CONNECTED TO PUBLIC SYSTEMS. THE CONTRACTOR IS TO CLEAN ANY SUCH MATERIAL IMMEDIATELY. STREETS ARE TO BE SWEPT WITH A VACUUM STREET SWEEPER AFTER WORK STOPPAGE EACH
- THE ENTRANCE SHOULD BE MAINTAINED FOR THE DURATION OF CONSTRUCTION, IN A CONDITION THAT WILL PREVENT TRACKING OF SEDIMENT ONTO PUBLIC SYSTEMS. THIS MAY REQUIRE PERIODIC TOP DRESSING WITH ADDITIONAL MATERIAL AS CONDITIONS DEMAND. THE PAD MAY BE REMOVED ONCE PERMANENT PAVEMENTS ARE IN PLACE AT THE SITE. A WHEEL WASH MAY BE REQUIRED IF THE TEMPORARY GRAVEL PAD IS NOT WORKING.
- PRIOR TO CONSTRUCTION, CLEARLY FLAG OR FENCE AREAS OF NO DISTURBANCE AS WELL AS ANY DESIGNATED TREES AND SHRUBS THAT ARE TO BE PRESERVED. MARKINGS SHOULD REMAIN IN PLACE THROUGHOUT CONSTRUCTION.

- STRIP AND GRUB ONLY THOSE AREAS NECESSARY FOR THE CURRENT CONSTRUCTION. STAGE CONSTRUCTION OPERATIONS TO LIMIT DISTURBANCE AND DO NOT STRIP ANY AREA UNTIL REQUIRED.
- ASPHALT SILT FENCING IS TO BE INSTALLED AROUND ALL STOCK PILES, OR PILES ARE TO BE OTHERWISE COVERED TO LIMIT

EROSION AND SEDIMENT GENERATION.

- ROUTINE ON SITE COORDINATION AND MAINTENANCE OF THE SYSTEM COMPONENTS WILL BE THE RESPONSIBILITY OF THE CONTRACTOR. THE CONTRACTOR SHALL RETAIN A QUALIFIED PROFESSIONAL RESPONSIBLE FOR INSPECTING AND MONITORING THE ESC FACILITY PER BYLAW OR BY OPSD. THE CONTRACTOR SHALL SUPPLY A PHONE NUMBER WHERE THE CONTACT PERSON CAN BE REACHED 24 HOURS/DAY. AT A MINIMUM, INSPECT WEEKLY TO ENSURE PROPER FUNCTION. PROVIDE INSPECTION REPORTS TO THE ENGINEER FOR REVIEW.
- FOLLOWING EACH SIGNIFICANT STORM EVENT, THE DESIGNATED SITE PERSON SHOULD OBSERVE THE SETTLEMENT PONDS AND STORM DRAIN TO CONFIRM THAT TURBID WATERS FROM SOURCES ASSOCIATED WITH CONSTRUCTION ARE NOT ENTERING THE STORM DRAINAGE SYSTEM. TAKE IMMEDIATE CORRECTIVE ACTION IF INSPECTION INDICATES A PROBLEM. RECORD INSPECTION DATES, SIGNIFICANT OBSERVATIONS AND ACTIONS TAKEN, THEN INFORM THE ENGINEER IN CHARGE AND MUNICIPALITY.

CRUSHED GRAVEL (50-75mm)

- GEOTEXTILE: RUGGED WOVEN FABRIC OR HEAVYWEIGHT

By covering soil stockpiles, soil is

NON-WOVEN

AECOM

Shell Canada Products Prince of Wales and Meadowlands (KDR)

1440 Prince of Wales Dr Ottawa, ON K2C 1N6

CLIENT

Shell Canada

400-4th Avenue SW Calgary, AB T2P 0J4 403.252.4554 tel www.shell.ca **CONSULTANT**

AECOM Canada Ltd 4th Floor, 3292 Production Way Burnaby, BC V5A 4R4 604.444.6400 tel 604.294.8597 fax www.aecom.com


CTM Design Services Ltd. 225, 340 Midpark Way SE Calgary, AB T2X 1P1 403.640.0990 tel www.ctmdesign.ca



REGISTRATION



ISSUE/REVISION




DRAWN BY

KEY PLAN

ED

EROSION & SEDIMENT

2024072_C106.0



1. Exposed soil stockpiles must be covered with Plastic protected from wind and water erosion. The Soil is also protected from being oversaturated making it difficult to handle at the backfill stage of the project.

PROVIDE UNDULATION. DIRECT RUNOFF INTO SITE

SECTION-A

TYPICAL SOIL STOCKPILE

GLOBAL PROJECT ID NUMBER

CAN00650

SHEET TITLE

CONTROL PLAN

CTM DESIGN FILE NAME

SHEET NUMBER

C106.0