AHamlin

ALLISON HAMLIN
MANAGER (A), DEVELOPMENT REVIEW WEST
PLANNING, REAL ESTATE & ECONOMIC DEVELOPMENT
DEPARTMENT, CITY OF OTTAWA

APPROVED

By Allison Hamlin at 1:55 pm, Sep 19, 2023

LEGEN

AGENCY,

PART 7

PART 6

1. THE CONTRACTOR SHALL IMPLEMENT BEST MANAGEMENT PRACTICES, TO PROVIDE FOR PROTECTION OF THE AREA DRAINAGE SYSTEM AND THE RECEIVING WATERCOURSE, DURING CONSTRUCTION ACTIVITIES. THE CONTRACTOR ACKNOWLEDGES THAT FAILURE TO IMPLEMENT APPROPRIATE EROSION AND SEDIMENT CONTROL MEASURES MAY BE SUBJECT TO PENALTIES IMPOSED BY ANY APPLICABLE REGULATORY

2. SILT SACK TO BE PLACED AND MAINTAINED UNDER COVER OF ALL CATCHBASINS. GEOTEXTILE SILT SACK IN STREET CBs TO REMAIN UNTIL ALL CURBS ARE CONSTRUCTED. GEOTEXTILE FABRIC IN RYCBS TO REMAIN UNTIL VEGETATION IS ESTABLISHED. ALL CATCHBASINS TO BE REGULARLY INSPECTED AND CLEANED, AS NECESSARY, UNTIL SOD AND CURBS ARE CONSTRUCTED.

- 3. CONTRACTOR TO PROVIDE DETAILS ON LOCATION(S) AND DESIGN OF DEWATERING TRAP(S) PRIOR TO COMMENCING WORK. CONTRACTOR ALSO RESPONSIBLE FOR MAINTAINING TRAP(S) AND ADJUSTING SIZE(S) IF DEEMED REQUIRED BY THE ENGINEER DURING CONSTRUCTION.
- 4. CONTRACTOR TO PROTECT EXISTING CATCHBASINS WITH FILTER CLOTH UNDER THE COVERS TO TRAP SEDIMENTATION. REFER TO IDENTIFIED STRUCTURES.
- 5. WORKS NOTED ABOVE ARE TO BE INSTALLED, INSPECTED, MAINTAINED AND ULTIMATELY REMOVED BY SERVICING CONTRACTOR.
- THIS IS A "LIVING DOCUMENT" AND MAY BE MODIFIED IN THE EVENT THE PROPOSED CONTROL MEASURES ARE INSUFFICIENT

LIGHT DUTY SILT FENCE AS PER

OPSD-219.110

SNOW FENCE

STRAW BALE CHECK DAM AS PER OPSD-219.180

BUILDING 04

ROCK CHECK DAM AS PER OPSD-219.210

CB SILT SACK PLACED UNDER

EXISTING CB COVER

TEMPORARY MUD MAT 0.15m T

- 1 0 L

TEMPORARY MUD MAT 0.15m THICK
50mm CLEAR STONE ON NON
WOVEN FILTER CLOTH

North

R

RIOCAN YONGE EGLINTON CENTER, 2300 YONGE ST, SUITE 500

RIOCAN REIT

COPYRIGHT

CLIENT

This drawing has been prepared solely for the intended use, thus any reproduction or distribution for any purpose other than authorized by IBI Group is forbidden. Written dimensions shall have precedence over scaled dimensions. Contractors shall verify and be responsible for all dimensions and conditions on the job, and IBI Group shall be informed of any variations from the dimensions and conditions shown on the drawing. Shop drawings shall be submitted to IBI Group for general conformance before proceeding with fabrication.

IBI Group Professional Services (Canada) Inc.

ISSUES		
1	ISSUED FOR COORDINATION	2023-03-06
2	ISSUED FOR SPA	2023-03-15
3	REVISED PER CLIENT COMMENTS	2023-04-24
4	ISSUED FOR BUILDING PERMIT	2023-05-12
5	REVISED PER CITY COMMENTS	2023-05-31
6	REVISED PER CITY COMMENTS	2023-07-18
7	REVISED PER CITY COMMENTS	2023-08-02
8	MUNICIPAL ADDRESS UPDATED	2023-08-25
9		

SEE 010, 011, 012 FOR NOTES, LEGEND, CB TABLE, STREET SECTIONS AND DETAILS

KEYPLAN

UPPER DANADA STREET

SUBJECT STREET

AREA

HUNTMAR DRIVE

PALLOLIUM DRIVE

KEY PLAN

LEGEND

LIGHT DUTY SILT FENCE AS PER
OPSD-219.110

SNOW FENCE

STRAW BALE CHECK DAM AS PER

OPSD-219.180

ROCK CHECK DAM AS PER OPSD-219.210

SILT SACK PLACED UNDER EXISTING CB COVER

TEMPORARY MUD MAT 0.15m THICK 50mm
CLEAR STONE ON NON WOVEN FILTER
CLOTH

SEAL

SEAL

S. E. LABADIE

100214983

2023/08/25

IBI GROUP
Suite 400 – 333 Preston Street
Ottawa ON K1S 5N4 Canada
tel 613 225 1311 / 613 241 3300 fax 613 225 9868
ibigroup.com

PROJECT
BUILDING 17

3000 PALLADIUM DRIVE

CHICK-FIL-A

PROJECT NO:
141991

DRAWN BY: CHECKED BY:
D.P.S. J.I.M.

PROJECT MGR: APPROVED BY:
S.E.I. S.E.I.

EROSION AND
SEDIMENTATION CONTROL
PLAN

SHEET NUMBER

900 8

CITY PLAN No. 18996